
Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center

2014 Federal Audit Executive Council Annual Conference

September 3, 2014

Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center

Report at a Glance

Project Controls Weak or Ineffective

- Design
- Implementation
- Effectiveness

Deficiency with 14 of 22 controls
Alpha Corporation Subject Matter Expert Report

Compressive Strength

Addition of Water

Test specimens indicate more water at end of pour than beginning

Cold Weather Curing

- Incorrectly Implemented
- Protection not maintained
- Temperature maintenance and monitoring

Concrete cured outside acceptable tolerances

Test Specimens Not Representative of In-Situ Concrete

Primary test specimens did not capture impact of water & cold

Contract Requirements Not Met

Deficiencies Not Detected

Concrete Placement

- Thickness not uniform
- Early identification
- Unresolved

Insufficient reinforcement cover evident
November 2010: Pour process never modified

Pour Strip Construction Deficiency

- Drawing submittal process weak
- Professional error


No control to identify expected shop drawings
Drawing omissions not detected by reviewers

Thermal & Flexural Design Issues Identified Early Into Project

- Directed to Structural Engineer of Record to resolve
- Cracking persisted throughout all stages of construction

Structural Design & Construction Problems Not Effectively Addressed by Project Management

- Repeatedly addressed at stakeholder meetings
- Not addressed effectively



Despite early detection of cracking, project management did not effect correction

Project management responsibilities distributed among multiple stakeholders

Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center

The Paul S. Sarbanes Silver Spring Transit Center (SSTC)

A ground transportation facility located in downtown Silver Spring, Maryland at the intersection of Colesville Road and Wayne Avenue

Constructed by Montgomery County, to be operated by the Washington Metropolitan Area Transit Authority

Bus loops located on ground (Level 305) and second (Level 330) floors

Private vehicles and taxis use the third, smaller floor (Level 350)

Integrated with Metro Red Line and MARC Brunswick Line

Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center

KCE's post-construction structural evaluation of the superstructure recommended

Strengthening and repairs required to increase the combined shear and torsional capacity of certain beams and girders

Properly detailed concrete overlay on the top surface for the slabs of Levels 330 and 350 required to provide long-term durability.

Conditions at SSTC were caused in varying degrees by errors and omissions of:

- the designer, Parsons Brinckerhoff (PB)
 - the contractor, Foulger-Pratt Contracting, LLC (FP) and its subcontractors, and
 - the inspection and materials testing firm and Special Inspections Program Special Inspector, The Robert B. Balter Company (RBB)
-

Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center

Why Montgomery County Office of the Inspector General Did This Inspection

Our objective: Identify and document any project management deficiencies during the construction of the Silver Spring Transit Center.

We attempted to determine:

- which project management controls failed,
 - how these controls should have functioned,
 - why they failed,
 - what the project managers did know, could have know, and should have know, and
 - what measures should be taken to ensure controls will be effective in future projects undertaken by Montgomery County.
-

Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center

Construction history of the SSTC

Construction began in 2009


By June 2010, project already several months behind schedule due to unforeseen contaminated soil and utility relocations

By November 2010, visible evidence of structural issues and concerns about durability had emerged, including:

- Cracks discovered in the concrete slabs, beams and girders;
 - Concrete that broke away from the finished drive surface (spalling), revealing post-tensioned tendons and evidencing that an insufficient concrete cover had been placed over the tendons;
 - Issues related to post-tensioned tendon elongations and tensioning; and
 - Reinforcing bars that were incorrectly installed or partially omitted in a slab pour.
-

Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center

***Location in downtown Silver Spring, Maryland
Intersection of Colesville Road and Wayne Avenue***




Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center

Timeline:


October, 1993 –
April 2007:

MTA and County agree to MARC station relocation into new transit center. County Executive Douglas M. Duncan says the \$20 million transit center will be complete in 1998.




Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center

Timeline: March, 2003: Relocated MARC station opens.




Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center

Timeline: April, 2004: Parsons Brinckerhoff awarded design contract.



Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center


Timeline: May, 2008: Foulger-Pratt awarded construction contract.



Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center


Timeline: April, 2010:

Montgomery County Department of Permitting Services inspector raises concerns that post tensioning of the slabs and girders with the built in wall would create a zone of cracking in the slabs along certain points. Project budget increases to \$95 million.




Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center

Timeline: August, 2010: Concrete pouring begins.




Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center

Timeline: September, 2010: Cracking first observed and workers report concrete is too thin in some areas of the center.




Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center

Timeline: October, 2010: Cracking observed in concrete slabs in some areas before post-tension commences. Spalling observed.




Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center

Timeline: October, 2011: Project Management Plan maintained by project team indicates Substantial Completion of Project Construction milestone is achieved.




Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center

Timeline: April, 2012: Remediation plan incorporating 2 inch Latex Modified Concrete (LMC) overlay is recommended.



Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center


Timeline: May, 2012: Montgomery County contracts with KCE Structural Engineers, P.C. (KCE) to conduct a document review and structural evaluation of in-situ conditions at the SSTC



Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center

Timeline: March, 2013:


KCE Structural Engineers issues report on the SSTC stating the facility is "severely compromised" and requires extensive remedial strengthening and repair to meet Building Code and WMATA requirements.



Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center


Timeline: July, 2013

OIG advises Montgomery County Chief Administrative Officer that it will conduct an inspection to identify and document any project management deficiencies during the construction of the Silver Spring Transit Center.




Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center

Timeline: September, 2013: Latex Modified Concrete (LMC) overlay remediation approved



Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center

Timeline: December, 2013: Remedial work on pour strip reinforcement complete.




Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center

Timeline:

April, 2014:

OIG provides its report for comment by county. Advisory committee appointed by County Executive recommends addressing safety hazard by strengthening structure and protecting post tensioning and reinforcement. Estimate additional cost of \$11M and eight month delay.




Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center

Timeline:

Today:

Remediation work to install additional load bearing beams and place 2" LMC overlay continues under direction of KCE. Advisory Group commissioned by County Executive projects completion around April 2015 at a cost of \$131 million. KCE's chief executive officer opines "When I know how long it will take, I can tell them when I'll be done."



Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center

Construction 101: Terminology - Cement

Portland cement is a fine powder produced by heating materials in a kiln to form what is called cement clinker, which is ground, and to which small amounts of other materials are added

The materials in cement clinker are alite, belite, tri-calcium aluminate, and tetra-calcium alumino ferrite.

Project Management Deficiencies in Constructing the
Paul S. Sarbanes Silver Spring Transit Center

Construction 101: Terminology - Concrete

A composite material in which Portland cement, water, aggregates, and admixtures are bound together through a chemical and physical reaction of cement with water (hydration) in the presence of sufficient water and heat.

Concrete construction requires proper curing to increase concrete strength and durability.

Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center

Construction 101: Recipe for Concrete

Concrete - 8,000 psi

1,850	lbs	stone/gravel
1,000	lbs	sand
550	lbs	Portland cement
360	lbs	slag
297	lbs	water (36 gal)
17	lbs	admixtures to taste to obtain requisite concrete characteristics (dry time, workability, etc.)

Combine ingredients in large drum mounted to back of truck. Rotate drum at least 70 turns to mix. Do not add any additional ingredients after mixing. Serve within 90 minutes. Maintain surface temperature between 55^o f and 75^o f until cured.

Makes 10 cubic yards

Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center


Construction 101: Terminology - Water to cement ratio (w/c)

The ability of cement to bind the aggregates together is affected by the ratio of water to cement

w/c is the factor that most influences concrete strength – the higher the ratio of water to cement, the weaker the concrete and vice versa.

Can only be determined:

- By weight measurement at time of placement
- By petrographic examination of concrete
- Can be estimated at time of placement



Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center

Construction 101: Terminology - Spalling

Spalling is the process of surface failure in which flakes of a material (spall) are broken off a larger solid body and shed. Spalling is usually caused by corrosion, weathering, cavitation, or excessive pressure.



Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center

Construction 101: Terminology - Post-tensioned concrete

When a spanned concrete surface is presented with a load to bear



- The surface will bow in deference to the load
- However, when post-tension tendons are embedded within the concrete span
- And the tendons are stressed within three days of pouring the concrete
- The surface will convex
- Allowing it to counteract the load

Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center

Construction 101: Terminology - Columns, Girders, Beams, and Slabs




Underside of 3rd Floor
(Level 350)

- Slab (deck) - Underside
- Beam
- Girder
- Column
- Slab (deck) - Topside

Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center


Construction 101: Structural reinforcement assembly



Project Management Deficiencies in the Construction of the
Paul S. Sarbanes



- 6. Pour the concrete
- 7. and allow the
- 8. Remove the form
- 9. and stress the
- 10. and hope the
- 11. Oops!



Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center

Report at a Glance

Project Controls Weak or Ineffective

- Design
- Implementation
- Effectiveness

Deficiency with 14 of 22 controls
Alpha Corporation Subject Matter Expert Report

Compressive Strength

Addition of Water

Test specimens indicate more water at end of pour than beginning

Cold Weather Curing

- Incorrectly Implemented
- Protection not maintained
- Temperature maintenance and monitoring

Concrete cured outside acceptable tolerances

Test Specimens Not Representative of In-Situ Concrete

Primary test specimens did not capture impact of water & cold

Contract Requirements Not Met

Deficiencies Not Detected

Concrete Placement

- Thickness not uniform
- Early identification
- Unresolved

Insufficient reinforcement cover evident
November 2010: Pour process never modified

Pour Strip Construction Deficiency

- Drawing submittal process weak
- Professional error


No control to identify expected shop drawings
Drawing omissions not detected by reviewers

Thermal & Flexural Design Issues Identified Early Into Project

- Directed to Structural Engineer of Record to resolve
- Cracking persisted throughout all stages of construction

Structural Design & Construction Problems Not Effectively Addressed by Project Management

- Repeatedly addressed at stakeholder meetings
- Not addressed effectively



Despite early detection of cracking, project management did not effect correction

Project management responsibilities distributed among multiple stakeholders

Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center

Weak or ineffective project controls




- project controls used during the construction of the SSTC evaluated by Subject Matter Expert, Alpha Corporation
- deficiencies identified in KCE and WDP reports related to 14 weak or ineffective controls out of 22
- could and should have directly controlled the construction activities

Control	Deficiency Observed in Control			Effectiveness	No
	Design	Implementation	Effectiveness	Unknown	Deficiency
Pour Strips					
RFIs & Meetings			✓		
Submittal Review		✓	✓		
Pre-Installation Conference	✓		✓		
Daily Reports			✓		
Concrete Composition					
Pumped Concrete Samples	✓		✓		
Batch Plant Inspections	✓	✓	✓		
Concrete Mix Design					✓
Water Added at Site			✓		
Slump Measurements	✓				
Cold Weather Curing	✓	✓	✓		
Surface Curing	✓	✓			
Entrapped Air					✓
Entrained Air		✓		✓	
Concrete Placement					
PT Tendon Placement			✓		
Steel Rebar Placement		✓		✓	
Floor Thickness	✓	✓	✓		
Post Tensioning					
Stressing Records					✓
Concrete Stresses	✓	✓	✓		
Grout Strength		✓		✓	
Time to Grouting		✓		✓	
Strength at Stressing	✓				
Age at Stressing					✓

Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center

Location of Concrete Specimen Testing Sample Collection

- Specimen testing samples should have been collected at point of placement
- Consistently weaker than anticipated test results should have led to discovery / correction of concrete mixture issues at early stage
- Weak concrete in structure could have been avoided
- Stronger overall structure
- Would have diminished impact of stress cracks due to tensioning of premature concrete



View: Location of Dump Trucks and Concrete Points of Delivery (Field) in this

Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center

Specified Design Strength of In-situ Concrete

- Strength of in-situ concrete significantly lower than construction specimens even after 1+ year
- Weaker concrete acted to exacerbate other deficiencies
 - slab thickness
 - pour strip reinforcing and tensions
 - design
 - stress cracking due to tendon tensioning

Chart 3: Comparison of Same Batch, Inspection Station to Surface Deck Field Cured Strength Results

	Concrete Batch		Sample #	RBB Strength Test		Slump	Air Content	Added H ₂ O (gal)	Revs	W/C ratio	Time Lapse	3-Day Strength		28-Day Strength	
	Pour	Truck #		Ticket #	Location							Sample 1	Sample 2	Sample 1	Sample 2
1 D	67	91818	Set 1	518	Inspection Station	6.5	5.1%	20.0	71	0.25	53	10,480	10,220	13,100	13,440
				519	Deck	6.5	5.3%	20.0	71	0.25	74	5,140	5,020	10,620	10,890
	77	91837	Set 2	523	Inspection Station	7.0	6.2%	0.0	112	0.26	45	9,190	9,580	12,100	11,820
				524	Deck	8.0	5.7%	0.0	112	0.26	65	3,820	3,930	7,550	7,410
79	91883	Set 3	530	Inspection Station	7.0	5.7%	0.0	250	0.26	53	9,910	10,190	11,470	11,460	
			531	Deck	7.5	7.5%	0.0	250	0.26	73	4,460	4,130	9,120	9,510	
1 F	77	92269	Set 1	543	Inspection Station	7.5	5.0%	0.0	116	0.26	19	6,560	6,730	12,220	11,700
				544	Deck	7.0	4.7%	0.0	150	0.26	44	6,910	6,960	8,780	9,340
	62	92282	Set 2	547	Inspection Station	8.0	6.3%	0.0	120	0.26	45	7,930	7,810	12,690	12,660
				548	Deck	7.5	5.8%	0.0	153	0.26	75	6,120	6,670	9,160	9,250
32	92316	Set 3	554	Inspection Station	8.0	6.1%	0.0	128	0.25	52	5,700	5,310	12,040	11,910	
			555	Deck	7.5	5.9%	15.0	160	0.27	101	7,190	7,550	8,680	8,730	
2 B	67	91088	Set 1	481	Inspection Station	8.0	6.3%	0.0	195	0.25	41	4,080	4,150	11,150	10,670
				482	Deck	8.0	5.1%	0.0	195	0.25	62	4,270	4,590	9,280	8,840
	69	91152	Set 2	493	Inspection Station	7.5	5.1%	0.0	119	0.26	77	6,840	6,910	12,680	12,790
				494	Deck	8.0	4.6%	0.0	119	0.26	101	5,990	6,060	11,180	11,310
37	91251	Set 3	507	Inspection Station	7.0	4.7%	0.0	88	DNA	78	4,300	3,960	11,240	10,130	
			508	Deck	7.0	4.2%	0.0	88	DNA	94	5,750	5,740	10,100	10,260	
2 C	67	92950	Set 1	578	Inspection Station	7.0	4.5%	0.0	176	0.26	57	7,060	6,490	11,400	11,600
				579	Deck	8.0	4.3%	20.0	195	0.28	67	7,080	7,170	11,200	11,140
	81	92978	Set 2	585	Inspection Station	8.0	5.6%	0.0	110	0.26	60	5,380	5,300	12,890	13,120
				586	Deck	8.0	5.4%	0.0	110	0.26	75	8,030	8,060	12,830	12,700
61	93053	Set 3	594	Inspection Station	7.0	4.8%	0.0	250	0.26	95	6,380	6,590	13,170	12,650	
			595	Deck	8.0	5.1%	0.0	250	0.26	109	5,390	5,160	9,620	9,110	

DNA = Data Not Available. Source: Robert B. Balter Company Report of Concrete Cylinder Test and Rockville Fuel and Feed Company, Inc. job batching and delivery tickets.

3-Day Strength results for Pour 1 F were actually tested on Day 4.

Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center

Data Documenting Deficiencies Existed – Was Not Analyzed

- **Routine construction records documented construction & control deficiencies**
- **Available to all stakeholders**
- **Evidenced deficiencies that should have been investigated as to cause(s)**
- **Though not a requirement, available data, if analyzed, would have identified deficiencies**
- **Known deficiencies were not effectively corrected**




“The County will be looking to you as the SER to provide us the guidance in this issue. We all are sensitive to keeping with schedule, but that should not keep us from doing what is right for the long term of the facility.”

*Donald Scheuerman, Jr., Chief, Project Management Section, DGS
October 28, 2010*

Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center

Independent Peer Review

- An independent “peer review” contractor should have been employed
- Work with the Parsons Brinckerhoff-led design team to validate:
 - design engineering and architecture
 - engineering calculations
 - project controls
- Identify design issues that could have been avoided



Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center

Independent Construction Manager

- **An independent construction manager should have been employed**
- **Oversee project from planning to completion**
- **Ensure requisite course corrections are made early upon discovery**

SSTC “Construction Management” Responsibilities as Performed

Construction Management Element	Foulger Pratt	Parsons Brinckerhoff	Baller	MontCo DGS
Conduct & Document Periodic Progress Meetings		✓		✓
Document Control	✓			
Cost Tracking & Management				✓
Evaluation of Payment Requests,				✓
Change Order Management,	✓			✓
Quality Management	✓			
Review Daily Quality Control (QC) reports				✓
Complete Daily CM Log	✓			
Schedule Control	✓			
Review and verify contractor's project record drawings are updated		✓		
Monitoring Contractor Safety	✓			
Conduct inspections			✓	
Issue inspection deficiency letter to the contractor		✓		


Source: OIG Staff Analysis

Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center

"When I know how long it will take, I can tell them when I'll be done."

*Allyn Kilsheimer
CEO, KCE Structural Engineers
Washington Post Interview, August 17, 2014*

Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center



Seal

Consultant

Project
Silver Spring Transit Center
8400 Colesville Road
Silver Spring, Maryland 20905

Client
Montgomery County
101 Monroe Street, Ninth Floor
Rockville, Maryland 20850

Mark	Date	Description
0		

Scale: 1/2" = 1'

Project No. 4444

Date: January 4, 2013

Drawn: [Name]

Checked: [Name]

Scale: As Noted

Post Tensioned Girder Elevation
PG40-350 Slab Col. A/2-B/2

Sheet Title

Sheet No. **GIRDER-F**


DWG DATE 13

Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center


Timeline:

October 1993 -
April 1997:

MTA and County agree to MARC station relocation into new transit center. County Executive Douglas M. Duncan says the \$20 million transit center will be complete in 1998. fmfmfmfmfmfmfmfmfmfmfmfmfmfmfmf



Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center



Project Management Deficiencies in Constructing the Paul S. Sarbanes Silver Spring Transit Center

Timeline: April, 2010:

Montgomery County Department of Permitting Services inspector raises concerns that post tensioning of the slabs and girders with the built in wall would create a zone of cracking in the slabs along certain points. Project budget increases to \$95 million.

